BRRP — Integrated Project and Critical-Path Review P5

25 October 2026 | Preliminary / for review | Construction release deferred

1. What is prepared

The package covers 10 bridge scopes,100 work packages,101 engineering/AFC-review deliverables,25 procurement packages,205 schedule activities/milestones, quality/HSE gates, commissioning, cost-input controls and handover. Engineering source reviews and P 4 development sheets are carried forward. Procurement, fabrication and fieldwork have not been performed. No drawing is actually AFC-approved.

2. Planning basis

Assumed NOA 1 November 2026; actual award/start unconfirmed. Reviewed contract basis 12 months; conservative scenario last workday 31 October 2027.

Two fabrication lines, one strengthening cell, three strengthening crews plus installation/support capacity, one heavy-lift and one cargo spread. Commitments, QA/coating/POB capacity and demonstrated productivity are not established.

Elapsed calendar-day onshore planning; no productive offshore work 16 May–15 October. Each split activity must fit an open season. Safe stoppoints and renewed permits require engineering.

First-kit release is at 20 days inside a single 35 dayproduction stream. Duration allocations are illustrative, not vendor promises.

Forward/backwardpasses and named-exclusive-resource reservations are checked. This is not full labour/quantity-loaded P6 validation.

3. Quantity audit

Item	Row sum	Printed total	Action
Structural steel	1141MT	1142MT	Reconcile 1 MT
Handrail	1166 m	1168 m	Reconcile 2 m
Grating	718 m2	719 m2	Reconcile 1 m2
Demolition	357MT	357MT	Match arithmetic; actual scope still verify
GI sheeting	1274 m2	1274 m2	Match arithmetic; final detail verify

These differences were verified against the uploaded MTO page 1. Do not silently amend source quantities or place orders from unreconciled summary totals. Addendum wrap steel estimates are not automatically extra to these totals.

4. Critical path and milestones

Selected driving route: kick-off → survey → early material release → procurement → BHS fabrication → BHS transport → BHS installation and service acceptance → old bridge demolition → ICP–ICG installation → residual removal and offshore punch → dossiers → review/acceptance.53 nonzero activities have zero float to internal earliest finish. Tied branches are retained in the detailed register.

Milestone boundary	3 crew case	2 crew case
Fabricate, NDT, dimensional inspection and coating - phase complete	2027-02-27	2027-02-27
Install new bridge, transfer services and commission - phase complete	2027-03-24	2027-03-24
Isolate, dismantle old bridge and remove to shore - phase complete	2027-03-31	2027-03-31
Install, connect, inspect and accept replacement bridge - phase complete	2027-04-18	2027-04-18
Planned offshore works complete	2027-05-02	2027-05-13
Offshore demobilisation - phase complete	2027-05-15	2027-11-05
Internal target: all works complete and handover accepted	2027-06-15	2027-11-19

Milestones are date boundaries: offshore physical works finish 1 May, milestone 2 May; demob work 12–14 May, milestone 15 May; handover milestone 15 June. The source methodology and operational approvals determine actual completion criteria.

5. Calendar sensitivity and decision

Extra critical material days	Offshore milestone	Demob boundary	Overall milestone
0	2027-05-02	2027-05-15	2027-06-15
1	2027-05-03	2027-05-16	2027-06-16
3	2027-05-05	2027-10-18	2027-11-01
4	2027-05-06	2027-10-19	2027-11-02
7	2027-05-09	2027-10-29	2027-11-12
14	2027-05-16	2027-10-29	2027-11-12

This is a conservative calendar stress test, not a probabilistic forecast:10 reserved days are modeled as a seasonal capacity hold, and marine tasks cannot use the closed season. The earlyJune target is not robustly validated. Increase evidenced earlyseason margin, verify workable stopping/revalidation and demob strategy, and confirm actual lead times/resources before approving a baseline.

The 2 crew case includes an assumed 7 daysecond-season remobilisation and forecasts 19 November 2027, beyond the unextended scenario deadline. Actual capacity, cost, safe suspension and contractual relief remain unresolved.

6. Required release decisions

Close geometry/model/load/reaction/camber/support queries and complete actual structural design checking.

Confirm quantities, supplier lead times, yard/inspection/coating capacity, thirdcrew and marine commitments.

Price cost, cash, standby, remobilisation, bank margins, billing/collection timing and funding.

Obtain applicable ONGC engineering/operational approvals and preserve AFC status honestly.

7. All zero-float nonzero tasks

ID	Package / activity	Start	Lastworkday	Days
G010.01	COMMON / Contract kick-off and obligations	2026-11-01	2026-11-02	2
G010.02	COMMON / Leadership and authority assignments	2026-11-03	2026-11-04	2
G010.03	COMMON / Guarantee insurance and funding arrangements	2026-11-05	2026-11-07	3
S010.01	COMMON / Survey scope and inspection plan	2026-11-08	2026-11-09	2
S010.02	COMMON / Access permits and operational coordination	2026-11-10	2026-11-12	3
S010.03	COMMON / Survey spread readiness	2026-11-13	2026-11-14	2
S020.01	ALL / IC complex survey	2026-11-15	2026-11-17	3
S020.02	ALL / BHS complex survey	2026-11-18	2026-11-20	3
S020.03	ALL / Other bridge survey campaign	2026-11-21	2026-11-24	4
S020.04	ALL / Survey data validation and accepted report	2026-11-25	2026-11-28	4
E020.01	ALL / Preliminary checked quantities	2026-11-29	2026-12-01	3
E020.02	ALL / Material requisitions and specifications	2026-12-02	2026-12-04	3
E020.03	ALL / Technical procurement release	2026-12-05	2026-12-08	4
P010.01	ALL / Vendor approval and purchase authorisation	2026-12-09	2026-12-11	3
P010.02	ALL / Material manufacturing and expediting	2026-12-12	2026-12-26	15
P010.03	ALL / Inspection and release documentation	2026-12-27	2026-12-30	4
P010.04	ALL / Phased receipt and traceability	2026-12-31	2027-01-02	3

ID	Package / activity	Start	Lastworkday	Days
F020.01	BHS-SLQ / Traceable material preparation	2027-01-03	2027-01-07	5
F020.02	BHS-SLQ / Assembly and fit-up	2027-01-08	2027-01-15	8
F020.03	BHS-SLQ / Welding and production	2027-01-16	2027-02-09	25
F020.04	BHS-SLQ / NDT and repair closure	2027-02-10	2027-02-16	7
F020.05	BHS-SLQ / Dimensional acceptance	2027-02-17	2027-02-21	5
F020.06	BHS-SLQ / Coating preservation and yard release	2027-02-22	2027-02-26	5
L020.01	BHS-SLQ / Loadout and sea-fastening release	2027-02-27	2027-02-28	2
L020.02	BHS-SLQ / Marine transport	2027-03-01	2027-03-02	2
L020.03	BHS-SLQ / Site receipt and installation readiness	2027-03-03	2027-03-03	1
I020.01	BHS-SLQ / BHS landing and operational readiness	2027-03-04	2027-03-05	2
I020.02	BHS-SLQ / Approved lift and new-bridge landing	2027-03-06	2027-03-09	4
I020.03	BHS-SLQ / Structural connections and inspection	2027-03-10	2027-03-13	4
I020.04	BHS-SLQ / Service transfer and commissioning	2027-03-14	2027-03-19	6
I020.05	BHS-SLQ / Operational acceptance before demolition	2027-03-20	2027-03-21	2
I020.06	BHS-SLQ / Package release	2027-03-22	2027-03-23	2
D020.01	BHS-SLQ / Demolition release and isolation confirmation	2027-03-24	2027-03-24	1
D020.02	BHS-SLQ / Approved dismantling and controlled removal	2027-03-25	2027-03-28	4
D020.03	BHS-SLQ / Backload and clearance	2027-03-29	2027-03-30	2
I030.01	ICG-ICP LD / Landing and interface readiness	2027-03-31	2027-04-01	2
I030.02	ICG-ICP LD / Approved lift and bridge landing	2027-04-02	2027-04-06	5
I030.03	ICG-ICP LD / Structural connections and access fittings	2027-04-07	2027-04-12	6
I030.04	ICG-ICP LD / Inspection and service checks	2027-04-13	2027-04-15	3
I030.05	ICG-ICP LD / Package acceptance	2027-04-16	2027-04-17	2
D030.01	OTHER BRIDGES / Other-bridge demolition quantity and release check	2027-04-18	2027-04-19	2
D030.02	OTHER BRIDGES / Approved residual removal	2027-04-20	2027-04-22	3
D030.03	OTHER BRIDGES / Waste/backload and records	2027-04-23	2027-04-24	2
O090.01	ALL / Final offshore walkdowns	2027-04-25	2027-04-27	3
O090.02	ALL / Acceptance-critical punch closure	2027-04-28	2027-04-30	3
O090.03	ALL / Operational acceptance records	2027-05-01	2027-05-01	1
C010.01	ALL / As-built and red-line consolidation	2027-05-02	2027-05-11	10
C010.02	ALL / Quality and commissioning dossiers	2027-05-12	2027-05-21	10
C010.03	ALL / Accepted measurement and e-MB records	2027-05-22	2027-05-26	5
C010.04	ALL / Handover submission	2027-05-27	2027-05-31	5
C020.01	ALL / Client review and comments	2027-06-01	2027-06-07	7
C020.02	ALL / Document and residual acceptance closure	2027-06-08	2027-06-12	5
C020.03	ALL / Completion certificate processing	2027-06-13	2027-06-14	2