BRRP — Management Package Review and Completion Supplement P7

25 October 2026 | Self-review | Preliminary package; no superiority or independent-assurance claim

Review conclusion

The current package cannot be substantiated as better than leading offshore EPC companies. Its scope/workstream preparation is useful, but structural design, supplier/resource evidence, schedule/weather validation, cost funding and real approvals are incomplete. Document and activity counts do not prove readiness.

Material corrections

The 205 activitycriticalpath is a calculation for an assumed network, not a validated criticalpath for the whole actual project.

All 25 procurementpackages require individual lead time/approval/delivery logic where relevant; a single bulk-materialworkflow is insufficient.

Replace the 10 dayweatherhold with operation-specific workability, interruption, safe suspension and demobilisation analysis.

A 101 itemregister and nine development sheets are not 101 completed designs or nine construction drawings.

File integrity is verified locally, but recipient download/opening is still not confirmed.

PM01 — Contract-to-evidence requirements traceability

Classification: UNDERDEVELOPED. P5 source list and obligations are not a clause-by-clause verification matrix. Owner: Contracts / Engineering. Need-by: Before scope/design baseline.

1. Assign a unique requirement ID and exact source clause/revision.

2. Link each requirement to applicable bridges, calculation/drawing, procurement and test evidence.

3. Assign verification method, responsible owner and acceptance authority.

4. Close only against actual approved evidence; retain exceptions and changes.

PM02 — Integrated WBS / CBS / OBS / control accounts

Classification: UNDERDEVELOPED. Package IDs exist but cost, responsibility, procurement and progress are not fully mapped. Owner: Project Controls / Cost. Need-by: Before cost/schedule baseline.

1. Adopt one bridge/workstream coding dictionary across scope, schedule, cost and documentation.

2. Define control accounts with one accountable manager, budget, schedule and deliverable boundary.

3. Map procurement, material, invoice and accepted quantities to those control accounts.

4. Prevent shared marine/engineering cost duplication and cross-bridge quantity double counting.

PM03 — Execution-concept and constructability selection

Classification: UNDERDEVELOPED. Source concept is carried forward; project-specific alternatives and constraints are not decided. Owner: Engineering / Marine / Construction. Need-by: Before design freeze.

1. Compare practical module splits, lifting/transport strategies and fabrication routes.

2. Assess live-service clearances, existing bridge interference, access and operational restrictions.

3. Record cost, schedule, safety and interface consequences with qualified engineering input.

4. Approve the selected concept and propagate it to model, MTO, vessel needs and schedule.

PM04 — Engineering-model validation and checking plan

Classification: OPEN ENGINEERING. Source arithmetic and pictures do not reproduce the structural model. Owner: Technical Authority / Checker. Need-by: Before detailed design approval.

1. Issue model/input/checking registers with calculation IDs and validation responsibility.

2. Reproduce source load totals and gravity response or explain changes before new analyses.

3. Check geometry, section groups, stiffness, releases, stability, units and load combinations.

4. Document independent checking of members, joints, bearings, existing structures and temporary states.

PM05 — Long-lead procurement network

Classification: MATERIAL SCHEDULE GAP. P010 is one bulk-material placeholder; all 25 procurement packages lack separate validated logic. Owner: Procurement / Planning. Need-by: Before schedule baseline.

1. Create separate vendor-document, approval, manufacture, inspection, dispatch and receipt milestones where relevant.

2. Obtain actual quotations and lead times for bearings, services, lifesaving equipment and specialist suppliers.

3. Connect each package to its earliest genuine design/fabrication/installation/test need date.

4. Recalculate critical paths after these links and commitments are entered; do not retain target dates by force.

PM06 — Schedule quality and full resource validation

Classification: UNDERDEVELOPED. Network connectivity checks pass; durations and full capacity constraints remain unverified. Owner: Project Controls / Discipline Leads. Need-by: Before baseline approval.

1. Validate every task duration against quantities, crew-hours, access and demonstrated productivity.

2. Include review cycles, vendor data, port/field moves, inspection/coating, shutdowns and operational windows.

3. Level labour, supervision, cranes, QA/NDT, coating bays, vessels, shifts, rotations and POB.

4. Audit calendars, open ends, excessive constraints, lags, safe seasonal stoppoints and milestone definitions.

PM07 — Activity-specific weather and operability model

Classification: CORRECTION REQUIRED. The 10-day hold after offshore work is not a validated weather-risk model. Owner: Marine / Planning / Assurance. Need-by: Before offshore campaign sanction.

1. Establish operation-specific wind/wave/current/visibility limits from actual vessels and approved methods.

2. Use relevant seasonal/metocean evidence to estimate workable hours and continuous safe windows.

3. Model interruption, recovery, safe suspension, standby and demobilisation where they occur.

4. Replace the coarse hold with a documented weather/contingency basis; retain P5 only as an illustrative scenario.

PM08 — Quantitative schedule and cost risk assessment

Classification: NOT PERFORMED. Deterministic delay tests exist; no calibrated probabilistic risk model or confidence dates exist. Owner: Risk / Planning / Cost. Need-by: Before management forecast commitment.

1. Link risks to specific activities, costs, owners, triggers and responses.

2. Develop evidence-based duration/risk ranges and correlation assumptions.

3. Run quantitative scenarios/probabilistic assessment with documented inputs if confidence dates are required.

4. Report confidence levels and drivers only after analysis; do not invent P50/P80 dates or contingency percentages.

PM09 — Progress measurement and earned-value rules

Classification: UNDERDEVELOPED. Accepted quantities are specified, but discipline weighting and credit rules are not approved. Owner: Project Controls / QA / Cost. Need-by: Before first progress report.

1. Define units, denominator, milestone weights and acceptance evidence for each work type.

2. Keep physical progress, commercial billing and cash receipts separate.

3. Base project-level weighting on approved budgets/hours and control accounts; avoid arbitrary mixed-tonnage percentages.

4. Use CPI/SPI only with compatible approved planned/earned/actual baselines and consistent units.

PM10 — Weekly update and forecasting protocol

Classification: UNDERDEVELOPED. Reporting rhythm exists; data-date, actualisation and remaining-work rules need formal definition. Owner: Project Controls. Need-by: Before first controlled update.

1. Fix reporting data date, responsible data owners and evidence deadlines.

2. Record accepted actual starts/finishes, remaining quantities and realistic remaining durations.

3. Reconcile out-of-sequence work through authorised logic updates with preserved baseline history.

4. Issue variance narrative, critical/near-critical changes, six-week constraints and decisions with owners.

PM11 — Weight and centre-of-gravity control

Classification: UNDERDEVELOPED. Weight/COG is recognised but no live controlled register or change-trigger workflow exists. Owner: Engineering / Fabrication / Marine. Need-by: Before vessel commitment and each lift.

1. Assign module IDs, weight categories, uncertainty, inclusions/exclusions and COG coordinates.

2. Reconcile theoretical and measured weights including temporary steel, rigging and loose-shipped items.

3. Apply the supplied criteria reanalysis triggers:weight increase over 5% or COG shift over 2% of corresponding dimension.

4. Release revised lift/transport calculations and communicate changes to vessel and installation authorities.

PM12 — Technical interfaces and decision escalation

Classification: UNDERDEVELOPED. Interface and decision registers are described but not fully populated with closure deadlines. Owner: Interface Manager / Project Director. Need-by: Before design release and weekly.

1. Populate physical, functional, operational, organisational and document interfaces bridge by bridge.

2. Assign one interface owner, responding party, need-by date and objective closure evidence.

3. Escalate missed critical need dates and preserve decision rationale and authorised changes.

4. Separate information requests from deviations, nonconformances and commercial change requests.

PM13 — Supplier and subcontract performance assurance

Classification: UNDERDEVELOPED. Procurement packages exist but supplier-specific surveillance and performance controls are not developed. Owner: Supply Chain / QA / Contracts. Need-by: Before placement and during supply.

1. Qualify capability, actual capacity, competence, financial exposure and subcontract interfaces as applicable.

2. Flow down drawings/specifications, QA/HSE, documentation, schedule, change and completion obligations.

3. Agree supplier deliverable registers, inspections, expediting milestones and evidence requirements.

4. Review recovery, quality failures and counterparty risks; secure authorised remedies and alternative plans.

PM14 — Field change and configuration management

Classification: UNDERDEVELOPED. Change control is general; technical field-change routing and affected-document propagation need definition. Owner: Engineering / Construction / Contracts. Need-by: Before offshore execution.

1. Use distinct TQ/RFI, NCR, concession/deviation, field-change and commercial-change identifiers.

2. Require technical evaluation before any design-affecting field modification.

3. Update affected calculations, drawings, MTO, inspection, safety, schedule and cost records.

4. Maintain red-lines and superseded-document control; verbal instructions are not a design release.

PM15 — Critical safety-barrier verification

Classification: UNDERDEVELOPED. HSE topics are covered; operation-specific critical controls and verification evidence are not established. Owner: HSE / Operation Owners. Need-by: Before each high-risk operation.

1. Identify credible major hazards for the actual lifting, structural modification, marine and live-service tasks.

2. Assign each critical preventive/mitigating control an owner, standard and verification record.

3. Check controls at the work front; unresolved critical barriers hold the operation.

4. Include emergency, rescue, isolation, communication and simultaneous-operation responsibilities.

PM16 — SIMOPS, shutdown and access integration

Classification: UNDERDEVELOPED. Access/permits are gates but operational windows are not fully scheduled and agreed. Owner: ONGC Interface / Offshore / Marine. Need-by: Before baseline and mobilisation.

1. Build platform-specific access, hot-work, isolation, shutdown and simultaneous-operation calendars.

2. Coordinate vessels, transfers, cranes, service routes and emergency access in space and time.

3. Connect agreed windows to work packs and schedule logic; record operational restrictions.

4. Obtain renewed permissions after weather, configuration or seasonal changes.

PM17 — Safe seasonal suspension and restart plan

Classification: UNDERDEVELOPED. Second-season comparator assumes safe stoppoints and 7-day remobilisation without operation-specific proof. Owner: Marine / Construction / Engineering. Need-by: Before adopting two-season strategy.

1. Define structurally and operationally safe suspension states for every unfinished package.

2. Engineer temporary support, preservation, service continuity and protection through the gap.

3. Plan actual demobilisation/remobilisation, reinspection, revalidation, renewed permits and costs.

4. Recalculate restart dates and commitments; seven days is only a placeholder, not established readiness.

PM18 — Systems-based completion and turnover

Classification: UNDERDEVELOPED. Test categories exist; detailed system boundaries and completion certificates are not mapped. Owner: Completions / Discipline Leads / ONGC. Need-by: Before construction work packs.

1. Assign bridge/system/subsystem IDs and define structural, electrical, piping and instrument boundaries.

2. Define agreed construction-complete, ready-for-test, ready-for-service and client-acceptance evidence.

3. Link tests, punch categories, reinstatement, isolations and certificates to each boundary.

4. For BHS require accepted new bridge/services before demolition release; do not substitute structural completion alone.

PM19 — Operations, maintainability and asset-data handover

Classification: UNDERDEVELOPED. Dossiers are planned but operations/maintenance deliverables and asset-data requirements need agreement. Owner: Engineering / Completions / ONGC Operations. Need-by: Before detailed design freeze and handover.

1. Review bearing replacement, inspection access, drainage/coating maintenance and service access.

2. Agree applicable vendor manuals, preservation/maintenance requirements, spares and training.

3. Prepare asset/tag lists and agreed digital/as-built/model formats and ownership.

4. Obtain operations acceptance of maintainability actions and delivered asset data as applicable.

PM20 — Funding, contingency and financial risk governance

Classification: OPEN COMMERCIAL. Cost register is unpriced; no funding adequacy, margin or approved contingency can be claimed. Owner: Finance / Cost / Commercial. Need-by: Before financial sanction.

1. Obtain quotations and actual charter terms, mobilisation, standby, tax, FX/import/local-content treatment.

2. Build integrated cost, commitment, cash, certification, collections and bank-margin forecasts.

3. Define risk contingency ownership, drawdown authority and change/budget thresholds.

4. Test late payments, cost escalation and second-season exposures; confirm funded response options.

PM21 — Communication and stakeholder engagement

Classification: UNDERDEVELOPED. Meeting rhythm exists but a stakeholder/communications responsibility plan is not explicit. Owner: Project Director / Interface Manager. Need-by: At project initiation.

1. Identify ONGC engineering/operations/SCM, vessel/yard/vendor, assurance and statutory stakeholders as applicable.

2. Define authorised channels, transmittals, meeting decisions and required approval notifications.

3. Assign escalation routes for engineering, quality, operational and commercial issues.

4. Control external commitments; minutes are not automatically contract amendments or technical approvals.

PM22 — Data, document and delivery assurance

Classification: UNDERDEVELOPED. Files exist, but successful recipient download/opening remains unverified. Owner: Document Control / Project Controls. Need-by: Before each formal issue.

1. Use a controlled repository, permissions, revision history, backup and agreed file naming/formats.

2. Maintain issued-file manifest, checksums, transmittal purpose and affected-document links.

3. Test readability, units, formulas, print layouts and recipient access to the actual delivery route.

4. Obtain recipient acknowledgement; local file integrity does not prove successful delivery.

PM23 — Integrated assurance and independent review

Classification: NOT COMPLETED. Current audit is a self-review; there is no evidenced independent project/design assurance sign-off. Owner: Project Director / Independent Review Authority. Need-by: Before baseline, marine and construction release.

1. Plan risk-based reviews of scope, engineering, schedule/cost, fabrication, marine and completion readiness.

2. Assign suitably competent reviewers with required independence and clear review scope.

3. Close review findings with accountable owners and objective evidence.

4. Record release decisions and residual risks; document count and checklist completion alone do not establish adequacy.

PM24 — Package acceptance, lessons and closure criteria

Classification: UNDERDEVELOPED. A-to-Z actions exist; measurable package acceptance and evidence-based final closure need agreement. Owner: Project Director / Contracts / QA. Need-by: Before management package approval.

1. Agree a deliverable acceptance matrix distinguishing prepared, checked, approved, issued, executed and accepted states.

2. Link remaining P6 actions and this supplement to named owners, dates and evidence.

3. Capture actual productivity, rework and marine downtime and feed changes into forecasts.

4. Close the management package only when it is internally consistent and the required project-specific reviews are evidenced.

Acceptance of this supplement

P 7 adds 24 controls and 96 closureactions to P6; it does not prove those actions implemented. It includes 18 starter requirement links,60 controlaccountmappings,25 procurementneed links, proposedprogressrules, distinctchange workflows and 7 turnoverboundaries. Project-specific values, evidence, competent reviews and required approvals remain prerequisites.